

Project Schedule

Lebanon Combined Sewer Contract #13

Project Start Date: 6/14/2021

Project End Date: 5/31/2022

Working Days: Monday , Tuesday , Wednesday , Thursday , Friday

Schedule Item	Start Date	End Date	Duration
Sewer/water services 12A	8/30/2021	9/3/2021	5 Days
Box and install gravel 12A	8/30/2021	9/3/2021	5 Days
Outfall slope plantings and restoration	8/31/2021	9/1/2021	2 Days
Water services & drainage crossings	9/7/2021	9/10/2021	4 Days
Box and install gravel 12A; bring Fairpoint across road	9/7/2021	9/10/2021	4 Days
Grade 1st portion 12A for base pavement	9/13/2021	9/13/2021	1 Days
Drainage in Romano Circle	9/13/2021	9/17/2021	5 Days
Continue 2nd portion 12A box & install gravels	9/13/2021	9/17/2021	5 Days
Base Pave 1st portion 12A	9/14/2021	9/14/2021	1 Days
Granite curb 1st portion 12A	9/15/2021	9/15/2021	1 Days
Finish 12A box & gravels	9/20/2021	9/24/2021	5 Days
Sewer in Romano Circle	9/20/2021	9/24/2021	5 Days
Grade 2nd portion 12A for base pavement	9/27/2021	9/27/2021	1 Days
Redi-Rock wall near Hannafords	9/27/2021	10/1/2021	5 Days
Box & install gravels Romano Circle	9/27/2021	10/1/2021	5 Days
Base Pave 2nd portion 12A	9/28/2021	9/28/2021	1 Days
Granite curb 2nd portion 12A	10/1/2021	10/1/2021	1 Days
Box & install gravels Romano Circle	10/4/2021	10/8/2021	5 Days
Finish Redi-Rock wall near Hannafords; start 2nd wall	10/4/2021	10/8/2021	5 Days
Finish 2nd Redi-Rock wall	10/11/2021	10/15/2021	5 Days
Finish box & gravels Romano Circle; start prepping 12A walkways	10/11/2021	10/15/2021	5 Days
Finish prep of 12A walkways	10/18/2021	10/22/2021	5 Days
Finish grade Romano Circle for base pavement	10/19/2021	10/19/2021	1 Days
Base pave Romano Circle	10/20/2021	10/20/2021	1 Days
Install Sidewalks	10/25/2021	10/29/2021	5 Days
Bioretention Romano Circle	10/25/2021	10/29/2021	5 Days

Schedule Item	Start Date	End Date	Duration
Cleanup/Misc Items/Site ready for winter shutdown	11/1/2021	11/5/2021	5 Days